



City of Grover Beach

Street Rehabilitation & Repair Program

# Your Measure K-14 TAX DOLLAR\$ AT WORK!

Weekly Construction Update: August 7, 2017

The City is continuing the multi-year project to rehabilitate streets utilizing voter approved bond funds generated by Measure K-14. To date the City has expended approximately \$6 million of the total \$48 million project budget on previous contracts for street repair. The current contract will expend approximately \$7 million. More information on this project and Measure K in general can be found on the City's website which can be accessed by following this link: <http://www.grover.org/index.aspx?NID=321>.

1. The City's contractor is currently installing new water services to parcels with outdated water lines. The schedule and location of this work is shown below:
  - **North 16<sup>th</sup> Street:** August 7-9
  - **Mentone Avenue**, between S. 8<sup>th</sup> Street and Oak Park Boulevard: August 10-14
  - **3<sup>rd</sup> Street:** August 15-25
2. Southern California Gas Company is working in both **Mentone Avenue** and in **3<sup>rd</sup> Street**, for their entire lengths, replacing gas main and service pipes in advance of the street rehabilitation project. The Gas Company has estimated that this work will be completed by Friday, August 25<sup>th</sup>. HP Communications began installing communications cables in the **8<sup>th</sup> Street** corridor between Ramona and Rockaway Avenues the week of August 7<sup>th</sup>, and is estimating that this work will be completed within a week.
3. The City's contractor will begin concrete cross-gutter work at the intersection of **South 4<sup>th</sup> Street and Mentone** on August 14<sup>th</sup>. This work is expected to be completed by August 18<sup>th</sup>.
4. The City's contractor will begin concrete cross-gutter work at the intersection of **South 4<sup>th</sup> Street and Trouville Avenue** on August 21<sup>st</sup>. This work is expected to be completed by August 25<sup>th</sup>.
5. Asphalt pavement work is expected to begin this Fall. Specific locations and durations will be identified as we get closer to that time.

This status update is intended to inform the public on the status of the Measure K-14 Street Rehabilitation and Repair Project. Field conditions and work progress are monitored daily and are subject to change daily. As a result, the dates indicated in this update are also subject to change. Schedule and location information is most accurate within three weeks of the date of this posting. Information will be updated weekly.



keywords:

**GROVER BEACH STREET  
REHAB & REPAIR  
NEWS & UPDATES**

For questions regarding this project, please contact the Grover Beach Public Works Department  
154 South 8th Street, Grover Beach  
at 805-473-4520 or by email at  
[publicworks@groverbeach.org](mailto:publicworks@groverbeach.org)

